BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing LED lights and control switches in Jakkur ward surrounding area in ward no 5
2	Estimate cost / amount	5.00 Lakhs
3	Name Of Contractor	M/s Chowdeshwari Electricals
4	Amount of Contractor	Rs. 365,957.00
5	Agreement No.	EE/Ele/YZ/AGR/000027/2019-20 Dt:23-08-2019
6	No. and date Under which the work order has been issued	EE/Ele/YZ/WO/000027/2019-20 Dt:23-08-2019
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	45 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	90%
14	Time now applied for	
15	Date of recommending time limit applied	
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	ಶ ಪಟಾಲು ಚಿಕ್ಕಬಿಪನ್ನ ಕಾಲಾವಧಿ 1600=00 ಲಿ ದಿನದವನ್ನ ಬಿಟ್ಟು EOT ಅನುಮತಿಯನ್ನು ಕೊಡಿಕೆ.
22	Recommendation of executive engieer	ಸದರಿ ಪತ್ರದಲ್ಲಿ ಬರೆದಂತೆ ರೂ. 1600 ಗಳ ದಂಡ — ಬಿಟ್ಟಿದೆ. EOT ಅನುಮತಿಯನ್ನು ಕೊಡಿಕೆ.

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone